RA BILL-01st AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
54	Providing and constructing burnt brick masonry with approved quality of modular bricks of standard size of class designation 5.0 newton per sq mm (table moulded) with cement mortar 1:4 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. Specification No. KBS 6.2 Ground floor						
	GF BBM						
	ENTRANCE LOBBY						
	HORIZONTAL WALL (HW)	CUM	2.00	6.26	0.23	3.30	9.50
	VERTICAL WALL(VW)	CUM	2.00	7.66	0.23	2.85	10.04
	DEDUCTION						
	ENTRANCE DOOR	CUM	-1.00	4.00	0.23	3.00	-2.76
	OPENING	CUM	-1.00	3.01	0.23	3.00	-2.08
	SPORTS ROOM GRID GRID= Q8 B/W S8						
	HW	CUM	1.00	6.40	0.23	2.85	4.20
	VW(W1)	CUM	1.00	3.66	0.23	3.30	2.78
	VW (W2)	CUM	1.00	4.78	0.23	2.70	2.97
	DEDUCTION						
	D1	CUM	-1.00	1.50	0.23	2.40	-0.83
	V	CUM	-1.00	1.20	0.23	1.00	-0.28
	W	CUM	-1.00	2.00	0.23	1.50	-0.69
	GROUND FLOOR						
	IRLS AND BOYS TOILET GRID @ S11 & R1						
	HV1	CUM	1.00	9.33	0.23	3.00	6.44
	HV2	CUM	1.00	11.53	0.23	3.00	7.95
	VW1	CUM	1.00	6.40	0.23	2.85	4.20
	VW2	CUM	1.00	3.09	0.23	3.00	2.13
	DEDUCTION						
	D2	CUM	-2.00	1.00	0.23	2.10	-0.97
	W	CUM	-2.00	2.00	0.23	1.50	-1.38
	W2	CUM	-1.00	1.20	0.23	1.50	-0.41
	V2	CUM	-2.00	0.70	0.23	0.60	-0.19
	SPORTS ROOM GRID GRID @ S2 TO S3						
	DEDUCTION						
	D1	CUM	-1.00	1.50	0.23	2.40	-0.83
	W	CUM	-1.00	2.00	0.23	1.50	-0.69
	VH1	CUM	1.00	3.62	0.23	3.00	2.50

Scanned by TapScanner

RA BILL-01st AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	VH2	CUM	1.00	4.52	0.23	3.00	3.12
	PRINCIPAL CABINE S1 R1 TO S2 R2						
	HW	CUM	2.00	7.01	0.23	3.00	9.67
	VW	CUM	2.00	6.40	0.23	3.00	8.83
	DEDUCTION						
	D1	CUM	-1.00	1.50	0.23	2.40	-0.83
	W	CUM	-1.00	2.00	0.23	1.50	-0.69
	W2	CUM	-1.00	1.20	0.23	1.50	-0.41
	V2	CUM	-1.00	0.75	0.23	0.60	-0.10
	STAFF TOILET @ N1P1 TO N1A, N'1A						
	HW	CUM	1.00	3.67	0.23	3.00	2.53
	VW1	CUM	1.00	4.37	0.23	3.00	3.02
	VW2	CUM	1.00	1.74	0.23	3.00	1.20
	DEDUCTION						
	D2	CUM	-1.00	1.00	0.23	2.10	-0.48
	N1	CUM	-1.00	1.00	0.23	0.60	-0.14
	STAIR CASE @ L1 N1 & E10 G10						
	HW	CUM	2.00	4.30	0.23	3.00	5.93
	DEDUCTION						
	SW	CUM	-2.00	2.00	0.23	1.50	-1.38
	CLASS ROOM-01						
	HW	CUM	1.00	7.70	0.23	3.00	5.31
	HW2	CUM	1.00	8.44	0.23	3.00	5.82
	CLASS ROOM-02						
	HW1	CUM	1.00	7.50	0.23	3.00	5.18
	HW2	CUM	1.00	8.24	0.23	3.00	5.69
	VH	CUM	3.00	6.03	0.23	2.85	11.86
	DEDUCTION						
	D1	CUM	-2.00	1.50	0.23	2.40	-1.66
	W	CUM	-4.00	2.00	0.23	1.50	-2.76
	V	CUM	-2.00	1.20	0.23	1.00	-0.55
	KITCHEN AND DINING HALL						
	HW1	CUM	1.00	15.86	0.23	3.00	10.94
	HW2	CUM	1	17.34	0.23	3	11.96

Scanned by TapScanner

RA BILL-01st AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	HW STORE	CUM	1	1.50	0.23	3.45	1.19
	VW	CUM	2	6.40	0.23	2.85	8.39
	DUCT	CUM	1	2.40	0.23	3	1.66
	DEDUCTION						
	D1	CUM	-1	1.50	0.23	2.4	-0.83
	W	CUM	-5	2.00	0.23	1.5	-3.45
	D2	CUM	-1	1.00	0.23	2.1	-0.48
	V2	CUM	-1	0.75	0.23	0.6	-0.10
	V	CUM	-1	1.20	0.23	1	-0.28
	CR-03 & 04						
	VH1	CUM	2	7.50	0.23	2.85	9.83
	VH2	CUM	2	8.70	0.23	2.85	11.41
	HW	CUM	1	6.40	0.23	3	4.42
	DEDUCTION						
	D1	CUM	-2	1.50	0.23	2.4	-1.66
	V	CUM	-2	1.20	0.23	1	-0.55
	W	CUM	-4	2.00	0.23	1.5	-2.76
	LIBRARY						
	HW1	CUM	1	11.01	0.23	3	7.59
	HW2	CUM	1	11.74	0.23	3	8.10
	VW	CUM	2	6.40	0.23	2.85	8.39
	DUCT WALL	CUM	1	2.40	0.23	3	1.66
	DEDUCTION						
	D1	CUM	-1	1.50	0.23	2.1	-0.72
	W	CUM	-3	2.00	0.23	1.5	-2.07
	V2	CUM	-1	0.75	0.23	0.6	-0.10
	CR-05						
	HW	CUM	2	7.60	0.23	3	10.48
	VW	CUM	2	6.03	0.23	2.85	7.91
	DEDUCTION						
	D1	CUM	-1	1.50	0.23	2.4	-0.83
	W	CUM	-2	2.00	0.23	1.5	-1.38
	V	CUM	-1	1.20	0.23	1.5	-0.41
	CR-06						
	HW	CUM	2	7.47	0.23	3	10.31

A.E. (P)
R.R. Nagar

Scanned by TapScanner

RA BILL-01st AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
	VW	CUM	1	6.03	0.23	2.85	3.95
	DEDUCTION						
	D1	CUM	-1	1.50	0.23	2.4	-0.83
	W	CUM	-2	2.00	0.23	1.5	-1.38
	V	CUM	-1	1.20	0.23	1	-0.28
	SCIENCE LABORATORY						
	HW	CUM	2	7.08	0.23	3	9.76
	VW	CUM	1	6.03	0.23	2.85	3.95
	DEDUCTION						
	D1	CUM	-1	1.50	0.23	2.4	-0.83
	W	CUM	-2	2.00	0.23	1.5	-1.38
	V	CUM	-1	1.20	0.23	1.0	-0.28
					TOTAL QTY IN Cum		212.06
					QTY Paid On This Bill		209.10
	TENDER QTY	209.1			Qty RESERVED Want for Approval		2.96

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE(P) R.R.N

Asst. Executive Engineer, Projects

Assistant Executive Engineer
R.R. Nagar Project Sub-Division
Bengaluru Mahanagara Pal

Scanned by TapScanner

RA BILL-01st AND PART							
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
59	Construction of partition wall 11.2 cms thick with non modular table moulded burnt bricks of class designation 5.0Newton per Sqmm with cement mortar 1:4 including cost of materials, labour charges, scaffolding, curing complete as per specifications. Specification No. KBS 6.2-KSRB 6-7.2 : - do - with bricks of class designation 5.0 Newton per sqm -Specification No. KBS 6.2 Ground floor						
	GF BBM Partition Wall						
	GROUND FLOOR						
	Boys & Girls Toilet						
	HW	Sqm	2.00	3.15		2.10	13.21
	VW	Sqm	4.00	1.50		2.10	12.60
	DEDUCTION						0.00
	D3	Sqm	-4.00	0.75		2.10	-6.30
	STAFF TOILET @ N1P1 TO N1A, N'1A						0.00
	PARTITION WALL						0.00
	HW	Sqm	1.00	2.52		2.10	5.28
	VW	Sqm	2.00	1.50		2.10	6.30
	DEDUCTION						0.00
	D3	Sqm	-2.00	0.75		2.10	-3.15
	Principal Cabin @ Q1						0.00
	PARTITION WALL						0.00
	HW	Sqm	1.00	2.12		2.10	4.44
	VW	Sqm	1.00	1.50		2.10	3.15
	DEDUCTION						0.00
	D3	Sqm	-1.00	0.75		2.10	-1.58
				TOTAL QTY IN Cum			33.96
				QTY Paid On This Bill			24.00
	TENDER QTY 24	Sqm		Qty RESERVED Want for Approval			9.96

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE (P) R.P

Asst. Executive Engineer Projects

Assistant Executive Engineer
R.R. Nagar Project Sub Division-01
Bruhat Bengaluru Mahanagara Palike

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
164	Geophysical investigation of site for sinking Bore well for supplying drinking water to the habitation either through the Hand Pump, MWS or PWSS by vertical electrical sounding by adopting Veneer on Schlumbergers method, including reconnaissance survey of geological formation, geophysical investigation of existing ground water in the vicinity, its quality quantity & accept ability of the users indicating the location site, recommended depth of casing pipe required to seal the top unconsolidated formation, including an extra depth of 1.0 mtrs in consolidated formation for proper seating of casting depth of drilling required to cover full depth of aquifer proposed to be tapped, probable yield and other information required including transportation of instrument and accessories to work site, engaging technical personnel and labour required etc.							
		Each	1				1.00
				TOTAL QTY IN Each			1.00
	TENDER QTY	1	Each	QTY Paid On This Bill			1.00

Contractor

Assistant Engineer Projects ,RR, Nagar

AF/JE (P) R.R.N

Asst. Executive Engineer, Projects

Asst. Executive Engineer
R.R. Nagar Project Sub-Div
Bruhat Bengaluru Mahanagara

Scanned by TapScanner

RA BILL-01st AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
165	Sinking of Borewell of 165mm dia clear, using superfast Hydraulic rig of capacity 250 PSIG and above 900 CFM and above in all strata including over burden upto 20m fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig & supporting vehicle, crew charges & cost of consumables etc., complete including yield testing and the final depth with a minimum working compressor for one hour (excluding cost of casting pipes, collars and cap etc.) 0.00 to 50.00 Mtrs						
		Mtr	1			50	50.00
				TOTAL QTY IN Mtr			**50.00**
	TENDER QTY	**50**	Mtr	**QTY Paid On This Bill**			**50.00**

A.E.E (P)
R.R. Nag

Contractor

B.K.
Assistant Engineer Projects ,RR, Nagar

AE/IE (P) R R N

B.K.
Asst. Executive Engineer, Projects

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-01
Bruhat Bengaluru Mahanagara Pa

Scanned by TapScanner

RA BILL 01st AND PART

Item No	Description	Units	Nos	Measurements in Mtrs Length	Breadth	Depth	Quantity
166	Sinking of Borewell of 165mm dia clear, using superfast Hydraulic rig of capacity 250 PSI and above 900 CFM and above in all strata including over burden upto 20m fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig &						
		Mtr	1			50	50.00
				TOTAL QTY IN Cum			50.00
	TENDER QTY 50			QTY Paid On This Bill			50.00

Contractor

Assistant Engineer Projects,RR, N.(P)

AE/JE (P) R.R.N

Asst. Executive Engineer
Assistant Engineer Projects
R.R. Nagar Project Sub-Division
Bangalore Metro

A.E.E (P)

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description			Units	Nos	Measurements in Mtrs			Quantity
						Length	Breadth	Depth	
167	Sinking of Borewell of 165mm dia clear, using superfast Hydraulic rig of capacity 250 PSIG and above 900 CFM and above in all strata including over burden upto 20m fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig & supporting vehicle, crew charges & cost of consumables etc., complete including yield testing and the final depth with a minimum working compressor for one hour (excluding cost of casting pipes, collars and cap etc.) 100.00 to 150.00 Mtrs								
				Mtr	1			50	50.00
						TOTAL QTY IN Mtr			50.00
	TENDER QTY		50	Mtr		QTY Paid On This Bill			50.00

Contractor

Assistant Engineer Projects ,RR.

AE/JE(P)

Asst Executive Engineer
Engineer, Projects
R.R. Nagar, Bangalore

A.E.E (P)
R.R.N.S.T

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
168	Sinking of Borewell of 165mm dia clear, using superfast Hydraulic rig of capacity 250 PSIG and above 900 CFM and above in all strata including over burden upto 20m fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig & supporting vehicle, crew charges & cost of consumables etc., complete including yield testing and the final depth with a minimum working compressor for one hour (excluding cost of casting pipes, collars and cap etc.) 150.00 to 200.00 Mtrs						
		Mtr	1				50.00
				TOTAL QTY IN Mtr			50.00
	TENDER QTY 50			QTY Paid On This Bill			50.00

Contractor

Assistant Engineer Projects ,RR,

A.E.E (P)
R.R. Nag

Assistant Executive Engineer
R.R. Nagar Projects Division-0
Rural Bengaluru Mahanagara Palik

Scanned by TapScanner

RA BILL-01st AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
169	Sinking of Borewell of 165mm dia clear, using superfast Hydraulic rig of capacity 250 PSIG and above 900 CFM and above in all strata including over burden upto 20m fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig & supporting vehicle, crew charges & cost of consumables etc., complete including yield testing and the final depth with a minimum working compressor for one hour (excluding cost of casting pipes, collars and cap etc.) 150.00 to 200.00 Mtrs						
		Mtr	1			50	50.00
				TOTAL QTY IN Mtr			**50.00**
	TENDER QTY **50**	Mtr		**QTY Paid On This Bill**			**50.00**

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE/DEE

Asst. Executive Engineer

A.E.E (P) R.R. Nagar

Assistant Executive Engineer

R.R. Nagar Project Sub-Division-

Scanned by TapScanner

RA BILL-01st AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
170	Sinking of Borewell of 165mm dia clear, using superfast Hydraulic rig of capacity 250 PSIG and above 900 CFM and above in all strata including over burden upto 20m fixing of casing pipes, collars and cap with necessary cutting, threading and welding including transportation of Rig & supporting vehicle, crew charges & cost of consumables etc., complete including yield testing and the final depth with a minimum working compressor for one hour (excluding cost of casting pipes, collars and cap etc.) 150.00 to 200.00 Mtrs						
		Mtr	1			50	50.00
				TOTAL QTY IN Mtr			**50.00**
	TENDER QTY **50**	Mtr		**QTY Paid On This Bill**			**50.00**

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE (P) R.R.N

Asst. Executive Engineer Projects

A.E.E (P) R.R. Nagar

Assistant Executive Engineer
R.R. Nagar Project Sub-Divisio
Bruhat Bengaluru Mahanagara P

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
171	Supply of ISI mark 175 mm nominal bore, plain end steel casing pipe grade of steel Fe 410 of wall thickness 5.4mm thick confirming to IS 4270:2001 and latest amendments, eletric resistence welded steel tube material and confirming to IS 1387/1993 and manufactured by basic open hearth electric or basic oxygen process in random length of 5 to 7 mts. Both ends threaded confirming to IS 554/1985, one end fixed with socket conforming to IS 4270:2001 and the other end with screwed pipes. All pipes shall be reasonably free from defects. The tubes shall be reasonably straight should be with ISI marking, weighing 25.10Kg/mtr (inclusive of all taxes and duties). Prices including collar medium duty						
		Each	1			30	30.00
				TOTAL QTY IN Each			30.00
	TENDER QTY 30	Each		QTY Paid On This Bill			30.00

Contractor

Assistant Engineer Projects RR, Nagar

AE/JE (P) R.R.N

Asst. Executive Engineer, Projects

A.E.E (P) R.R. Nagar

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-
Bruhat Bengaluru Mahanagara Pali

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
172	Providing and fixing 175mm dia borewell cap medium class(MR)						
		Nos	1			1	1.00
				TOTAL QTY IN Nos			1.00
	TENDER QTY 1			QTY Paid On This Bill			1.00

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE (P) R.R.N

Asst. Executive Engineer, Projects

A.E.E (P) R.R.Nag

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-
Bruhat Bengaluru Mahanagara Pali

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description			Units	Nos	Measurements in Mtrs			Quantity
						Length	Breadth	Depth	
173	M.S. Casing pipe collars "B" class (MR)								
				Nos	1			5	5.00
						TOTAL QTY IN Nos			5.00
	TENDER QTY		5			QTY Paid On This Bill			5.00

A.E.E (P)
R.R. Nagar

Contractor

Assistant Engineer Projects RR,
Nagar

AE/JE(P) R.R.N

Asst Executive
Engineer Projects

Assistant Executive Enginee
R.R. Nagar Project Sub-Divisior
Bruhat Bengaluru Mahanagara Pa

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
174	Supply and delivery at site brand new submersible PUMPSET suitable for borewell of 150mm dia and haing declared duty conditions as detailed below nd satisfying performance characteristic for pump and motar as declared by Bureau of Indian Standards. The pump should confirm to IS 928 / 55 (with all its latest amendments) and should bear the ISI certification mark is 928/55. The pumpset should consist of bronze impellers, Discharge : 750 lph, Head L102.88 mts 10HP /7.5KW 20 Stage. ATLANTA,Suguna, CRI, Kirloskar or other equivalent pumps							
		Nos	1			1	1.00	
				TOTAL QTY IN Nos			1.00	
	TENDER QTY	1		QTY Paid On This Bill			1.00	

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE(P) R.R.N

Asst. Executive Engineer, Projects

A.E.E (P) R.R. Nagar

Assistant Executive Engineer
R.R. Nagar Project Sub-Division
Bruhat Bengaluru Mahanagara Pal

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
175	Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured with electrolytic grade copper with flexible copper with low resistance conductor confirming to IS:8130-1984 and virgin grade PVC insulation and powder coating extruded PVC sheathed suitable for working voltage upto 1100Volts as per IS-694-1990. - 3C X 6.0Sq.mm						
		Nos	1			300	300.00
				TOTAL QTY IN Nos			300.00
	TENDER QTY	300		QTY Paid On This Bill			300.00

Contractor

Assistant Engineer Projects ,RR. Nagar

AE/JE (P) R.R.N

Asst. Executive Engineer Projects

A.E.E (P) R.R. Nagar

Assistant Executive Engineer

R.R. Nagar Project Sub-Division

Bruhat Bengaluru Mahanagara

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
176	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair of supporting clams, borewell cap, cable clips with bolts, nuts, valve gauges etc., involved in the job. (Necessary G.I.Pipe and specials will be supplied by the board at the site free of cost)(CE (M) BWSSB, Letter No.BWSSB/CE(M)ACE(M)-II/TA-8/9194/2008-09 dated 21/1/09)						
		Nos	1			1	1.00
				TOTAL QTY IN Nos			1.00
	TENDER QTY	1	Nos	QTY Paid On This Bill			1.00

Contractor

Assistant Engineer Projects ,RR,
Nagar
AE/JE(P) R.R.N

Asst Executive
Engineer, Projects

A.E.E
R.R.

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
177	Providing NP/CP waste unions conforming to ISI specifications and fixing them in position as per directions including cost of materials, fixtures and conveyance to work spot etc., complete. 50 mm dia						
		Nos	1			2	2.00
				TOTAL QTY IN Nos			2.00
	TENDER QTY	2		QTY Paid On This Bill			2.00

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE (P) R.R.N

Asst. Executive Engineer, Projects

A.E.E (P) R.R. Nagar

Assistant Executive Engineer
R.R. Nagar Project Sub-Division
Bruhat Bengaluru Mahanagara P

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description			Units	Nos	Measurements in Mtrs			Quantity
						Length	Breadth	Depth	
178	Supplying fully automatic star-delta starter unit push button type with suitable wires, 3 contactors, one adjustable thermal timer mounted on a common base plate held in steel enclosure for use on 400/440 volts 3 phase and wired after fixing to the existing wooden board for motor. - Above 12.5 HP upto 25 HP								
				Nos	1			1	1.00
						TOTAL QTY IN Nos			1.00
	TENDER QTY		1			QTY Paid On This Bill			1.00

Contractor

Assistant Engineer Projects, RR, Nagar

AE/JE(P) RRN

Asst. Executive Engineer, Projects

A.E.E (P)
R.R. Nagar

Assistant Executive Engineer
R.R. Nagar Project Sub Division-II
Bruhat Bengal

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
179	Erection of single phase preventer / ammeters / including fixing selector switch / voltmeter / current operated earth leakage circuit breakers / voltage operated circuit breaker / above 100A fuse channel set (3 Nos) HRC fuses above 100A (3 Nos.) / Digital ammeter/digital volt meter/set of 3 indicating lamps /MCB / Relays /A-V selector switches including wiring using suitable capacity wires, bolts, nuts,screws.						
		Nos	1			1	1.00
				TOTAL QTY IN Nos			1.00
	TENDER QTY	1		QTY Paid On This Bill			1.00

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE(P) R.R.N

Asst. Executive Engineer, Projects

Assistant Executive Engineer
R.R. Nagar Project Sub-Division
Bruhat Bengaluru Mahanagara Pa

A.E.E (P)
R.R.Nag

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
180	Fabricating, supplying and mounting MS box made out of 18 SWG suitable for floor/ wall mounting, fully weather proof with provision for better heat dissipation provided with hinged front cover with with tamper proof locking arrangements, with suitable size clamps with necessary cable entry pipe with gland and box should be finished with 7 Tanks Treatment wit powder coat ed paint & finaly finished with approved colour & etc.							
		Nos	1			30000	30000.00
				TOTAL QTY IN Nos			30000.00
	TENDER QTY	30000		QTY Paid On This Bill			30000.00

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE(P) R.R.N

Asst. Executive Engineer, Projects

Assistant Executive Engineer
R.R. Nagar Project Sub-Division-C
Bruhat Bengaluru Mahanagara Palik

A.E.E (P) R.N

Scanned by TapScanner

RA BILL-01st AND PART

Item No	Description	Units	Nos	Measurements in Mtrs			Quantity
				Length	Breadth	Depth	
181	Supplying and fixing miniature circuit breakers/isolators on existing MCB distribution boards using necessary fixing materials and wiring complete as required - 40 to 63 amps triple pole						
		Nos	1			1	1.00
				TOTAL QTY IN Nos			**1.00**
				QTY Paid On This Bill			**1.00**
	TENDER QTY	**1**					

Contractor

Assistant Engineer Projects ,RR, Nagar

AE/JE (P) RRN

Asst. Executive Engineer, Projects

A.E.E (P)
R.R. Nagar
Bruhat Bengaluru Mahanagara Pa

Scanned by TapScanner

RA BILL-01st AND PART								
Item No	Description			Units	Nos	Measurements in Mtrs			Quantity
						Length	Breadth	Depth	
182	Supplying andrunning of Gl copper strip or grounding connection using necessary fixing material required 600x600c3mm Gl plate								
				Nos	1			1	1.00
						TOTAL QTY IN Nos			1.00
						QTY Paid On This Bill			1.00
	TENDER QTY		1						

A.E.E (P)
R.R.Nagar

Contractor

Assistant Engineer Projects, RR, Nagar

AE/JE (P) RR

Assistant Executive Engineer Projects

Assistant Executive Engine
R.R. Nagar Project Sub-Divi
Bruhat Bengaluru Mahanagara

Scanned by TapScanner